

[illegible][illegible]

WEST OAKS 3RD ADDITION

6" RSV
8"X 6" TEE

PAVING CONTRACTOR: UNIVERSAL ENTERPRISES OF MID-MN, INC.
PIPE CONTRACTOR: KUECHLE UNDERGROUND, INC.
DEVELOPER: WEST OAKS OF ELK RIVER LLC

1. INFORMATION IS FURNISHED WITHOUT WARRANTY AS TO ACCURACY. USERS SHOULD FIELD VERIFY LOCATIONS AND ELEVATIONS

2. ELEVATIONS SHOWN AND NOT ADJUSTED ARE DESIGN ELEVATIONS.

SERVICE TIES					SANITARY SERVICE		
PHASE	LOT	TIE I.D.	DIST	TIE I.D.	DIST	WYE STA	EASE. LINE I.E.
3	17	MH 23	122'	MH 21	85'	+0+81	884.8
3	18	MH 23	102'	MH 21	106'	+1+03	884.9
3	19	MH 23	74'	MH 21	154'	+1+32	885.0
3	20	TNH	32'	MH 23	28'	+1+50	885.1
3	21	TNH	63'	MH 23	28'	+1+82	895.3
3	22	TNH	50'	MH 23	23'	+1+99	885.4
3	23	TNH	41'	MH 23	23'	+2+01	885.4
3	24	TNH	62'	MH 23	33'	+1+80	885.4
3	25	MH 23	55'	MH 21	159'	+1+50	885.3
3	26	MH 23	77'	MH 21	136'	+1+02	885.2
3	27	MH 23	105'	MH 21	108'	+1+02	885.2
3	28	MH 23	130'	MH 21	84'	+0+75	885.1
3	29	TNH	20'	MH 10	23'	+3+86	885.5
3	30	TNH	56'	MH 10	26'	+3+65	885.4
3	31	TNH	45'	MH 10	51'	+3+48	885.3
3	32	TNH	60'	MH 10	69'	+3+19	885.3
3	33	MH 10	127'	MH 8	289'	+2+60	885.0
3	34	MH 10	150'	MH 8	244'	+2+38	885.0
3	35	MH 10	80'	MH 8	215'	+2+12	884.8
3	36	MH 10	203'	MH 8	192'	+1+89	884.7
3	37	MH 8	135'	CBMH 212	124'	+1+30	884.5
3	38	MH 8	117'	CBMH 212	107'	+1+10	884.4
3	39	MH 8	86'	CBMH 212	72'	+0+79	884.3
3	40	MH 8	69'	CBMH 212	71'	+0+60	884.2

SHEET NO.

7

13

DRAWING NUMBER

SAFETY PRODUCTS • NEW HURF, MINNESOTA
REORDER BY PART NUMBER 8552

POSITION EDGE OF PRINT ON THIS LINE